



List of Items expected to be done on a regular set up:

- Remove shipping plastic and wood
- Remove tires and axels. (You must contact us to verify and for instruction as to the removal of Tires & Axles, or the homeowner/contractor will be billed for them.)
- Remove tongues
- Block and level piers
- Install seismic piers (if required in your jurisdictional area & @ customers expense)
- Insulate and seal marriage line
- Lag floors, interior walls and roof
- Install tie downs
- Arrange for set-up inspection with building inspector
- Connect cross-over (power, water, sewer, heat duct)
- Install vapor barrier (if required)
- Adjust doors (interior and exterior)
- Prep Marriage line floor for carpet. Do exterior close-ups on marriage line
- Install window and door screens (if shipped loose)
- Hook up utilities, sewer and water only (if within 5 feet)
- Install heat tape on water line
- Extend water heater pop-off and dryer vent past exterior wall
- Sweep floor and remove debris from job site
- Install shingles to close up roof

**Service Manager: Adolfo Carrillo
Bob Benson**

Direct Line: 435-986-9300

Fax: 435-627-0715

X _____ (Contractor's Signature)

X _____ (Service Manager's Signature)